

**Broward County Public Schools**  
**SMART Program Schedule Comparison**  
**November 2023**  
Page 1 of 7

**Data Sources:**

- A Data obtained from the "Substantial Completion - All Baselines" report in e-Builder (as of November 8, 2023)
- B Data obtained from CBRE-Heery's "Milestone Schedule Baseline"
- C Data obtained from the BOC's August 2016 "Smart Program Quarterly Update"

Index	Project Name	B		Project Number	Project Phase	C		A			Substantial Completion Date in e-Builder	Notes
		District	Program Year			BOC Planning Schedule (Q4 2016)	Heery Baseline Schedule (June 2017)	Heery Rebaseline (November 2018)	AECOM Rebaseline (December 2020)			
1	Annabel C. Perry Pre K-8 - GOB Renovations (Media Center Improvements)	1	Note 3	P.001728-MCI	9-Closed	Q3 2018	12/31/2019	3/6/2021	8/15/2019	8/15/2019		
2	Annabel C. Perry Pre K-8 - Kitchen HVAC - SMART Program	1	Note 3	P.002814	6-Substantial Completion	N/A	3/31/2019	9/17/2019	2/5/2023	7/24/2023	Note 4	
3	Annabel C. Perry Pre K-8 - SMART GOB Renovations	1	2	P.001728	9-Closed	Q3 2018	3/31/2019	9/17/2019	9/17/2020	9/17/2020		
4	Apollo MS - SMART Program Renovations	1	5	P.002110	5B-Construction	Q4 2020	12/31/2020	3/9/2022	5/20/2025	3/22/2025		
5	Apollo MS - SMART Roof Carve Out	1	Note 3	P.002110-RC1	5B-Construction	Q4 2020	12/31/2020	3/9/2022	5/20/2025	7/10/2024		
6	Atlantic Technical College & HS - Smart Program Renovations	7	2	P.000415	5B-Construction	Q1 2018	12/31/2019	8/26/2021	3/28/2025	10/30/2026		
7	Atlantic Technical College & HS- Smart Re-Roofing	7	Note 3	P.000415-RC1	5B-Construction	Q1 2018	12/31/2019	8/26/2021	3/28/2025	1/1/2025		
8	Atlantic Technical College, Arthur Ashe, Jr. Campus- SMART Program Renovations	7	1	P.001959	5B-Construction	Q2 2018	9/30/2019	8/11/2019	5/31/2021	9/30/2023		
9	Atlantic West ES - Roofing Bldg 1, 3,6 - SMART Program	7	Note 3	P.002810	5B-Construction	N/A	3/30/2019	3/18/2021	11/7/2024	9/1/2024	Note 4	
10	Atlantic West ES - SMART Fire Sprinklers	7	Note 3	P.001796-FSP	5A-Construction	Q1 2019	3/30/2019	3/18/2021	11/7/2024	10/21/2024		
11	Atlantic West ES - SMART HVAC	7	Note 3	P.001796-HVC	5A-Construction	Q1 2019	3/30/2019	3/18/2021	11/7/2024	10/19/2025		
12	Atlantic West ES - SMART Program Renovations	7	2	P.001796	5A-Construction	Q1 2019	3/30/2019	3/18/2021	11/7/2024	8/23/2025		
13	Attucks MS - Roofing Bldg 1,4,7 SMART Program	1	Note 3	P.001633-RC1	9-Closed	N/A	6/30/2019	5/1/2020	7/9/2025	1/13/2023	Note 4	
14	Attucks MS - Roofing Building 8 SMART Program	1	1	P.001633	8-Financial Closeout	Q2 2019	6/30/2019	5/1/2020	7/9/2025	2/27/2023		
15	Attucks MS - SMART Media Center Improvements	1	Note 3	P.001686-MCI	5B-Construction	Q2 2019	6/30/2019	5/1/2020	7/7/2023	8/14/2023		
16	Attucks MS - SMART Program Renovations	1	2	P.001686	5B-Construction	Q2 2019	6/30/2019	2/4/2021	2/24/2023	12/31/2023		
17	Bair MS - SMART Program Renovations	5	4	P.002044	5B-Construction	N/A	6/30/2020	2/24/2021	10/10/2022	10/31/2023	Note 4	
18	Banyan ES - SMART Program Renovations	5	1	P.001944	5B-Construction	Q1 2018	6/30/2019	8/16/2019	7/22/2022	3/31/2024		
19	Bayview ES - GOB Renovations	3	3	P.001786	9-Closed	N/A	9/30/2019	4/23/2019	4/30/2021	12/8/2021	Note 4	
20	Bennett ES - Roofing Building 7, 9, 10, 11, 12, 85, & Aluminum Walkways - SMART Program	3	Note 3	P.002085-RC1	6-Substantial Completion	N/A	3/31/2021	5/11/2021	9/3/2025	1/13/2023	Note 4	
21	Bennett ES - SMART Program Renovations	3	5	P.002085	1-Planning	N/A	3/31/2021	5/11/2021	9/3/2025	8/26/2027	Note 4	
22	Blanche Ely HS - SMART GOB Renovations	7	1	P.001646	5B-Construction	Q3 2018	3/31/2019	8/1/2020	6/9/2022	9/30/2023		
23	Boulevard Heights ES - SMART Program Renovations	1	4	P.002065	6-Substantial Completion	N/A	6/30/2020	4/28/2021	9/19/2025	7/17/2023	Note 4	
24	Boyd Anderson HS - Media Ctr Remodeling	5	Note 3	P.001360	9-Closed	Q1 2020	N/A	N/A	N/A	3/6/2017	Note 4	
25	Boyd H. Anderson HS - SMART Program Renovation	5	3	P.001846	5B-Construction	Q1 2020	9/30/2019	5/21/2021	12/22/2023	5/31/2024		
26	Bright Horizons Center - SMART Program Renovations	7	4	P.001974	6-Substantial Completion	N/A	6/30/2019	10/10/2020	3/4/2022	9/13/2022	Note 4	
27	Broadview ES - SMART Program Renovations	4	1	P.001638	5B-Construction	Q2 2018	6/30/2020	1/3/2021	7/28/2023	3/30/2024		
28	Broward Estates ES - SMART Program Renovations	5	4	P.002037	1-Planning	N/A	3/30/2020	2/10/2021	8/18/2023	11/24/2024	Note 4	
29	C. Robert Markham ES - SMART Program Renovations	7	3	P.001920	5B-Construction	N/A	3/30/2020	9/3/2021	10/27/2023	9/30/2023	Note 4	
30	Castle Hill ES - SMART Program Renovations	5	3	P.001661	5B-Construction	Q2 2018	6/30/2019	5/19/2021	7/9/2021	11/29/2023		
31	Central Park ES - SMART Program Renovations	6	2	P.001757	5B-Construction	Q2 2019	3/30/2019	10/11/2020	2/3/2023	8/31/2024		
32	Challenger ES - SMART Program Renovations	4	4	P.002040	5B-Construction	N/A	3/30/2020	2/24/2021	12/15/2022	10/14/2023	Note 4	
33	Chapel Trail ES - SMART Program Renovations	2	2	P.001732	6-Substantial Completion	Q1 2018	3/30/2019	9/3/2020	4/6/2022	5/2/2023		
34	Charles Drew ES - SMART Fire Alarm	7	Note 3	P.001818-FA1	5A-Construction	Q3 2019	9/30/2019	1/25/2021	5/24/2024	10/30/2025		
35	Charles Drew ES - SMART Fire Sprinklers	7	Note 3	P.001818-FSP	5A-Construction	Q3 2019	9/30/2019	1/25/2021	5/24/2024	2/14/2025		
36	Charles Drew ES - SMART Program Renovations	7	3	P.001818	3-Design	Q3 2019	9/30/2019	1/25/2021	5/24/2024	7/28/2025		
37	Charles Drew Family Resource Center - SMART Program Renovations	7	3	P.001848	5B-Construction	N/A	9/30/2019	2/7/2021	7/19/2024	15/2025	Note 4	
38	Charles W. Flanagan HS - SMART Program Renovations	2	3	P.001847	6-Substantial Completion	N/A	12/31/2019	10/26/2019	1/3/2020	1/3/2020	Note 4	
39	Coconut Creek ES - Building Renovations	7	1	P.001413	9-Closed	Q2 2018	9/30/2018	3/22/2019	2/28/2020	2/28/2020		
40	Coconut Creek HS - SMART GOB Renovations	7	2	P.001753	5B-Construction	Q1 2019	6/30/2019	7/16/2021	10/27/2023	1/9/2024		
41	Coconut Palm ES - SMART Program Renovations	2	5	P.002088	5B-Construction	Q4 2019	6/30/2020	4/9/2021	8/27/2025	12/31/2023		
42	Colbert Museum Magnet - SMART Program Renovations	1	3	P.001937	9-Closed	N/A	6/30/2019	3/16/2020	10/22/2021	12/13/2021	Note 4	
43	Collins ES - SMART Program Renovations and Restroom Renovations	1	4	P.001659	5B-Construction	N/A	9/30/2019	12/18/2020	7/28/2023	9/1/2024	Note 4	
44	Cooper City ES - SMART Program Renovations	6	5	P.002150	5B-Construction	N/A	9/30/2020	4/3/2021	2/17/2023	9/30/2023	Note 4	
45	Cooper City HS - SMART Program Renovations	6	5	P.002133	5A-Construction	N/A	6/30/2021	5/21/2022	1/23/2025	6/14/2025	Note 4	
46	Coral Cove ES - SMART HVAC Improvements	2	4	P.002122	9-Closed	Q2 2019	3/30/2020	1/7/2019	7/1/2019	7/1/2019		
47	Coral Glades HS - SMART Program Renovations	4	5	P.002080	6-Substantial Completion	N/A	9/30/2020	12/12/2021	8/15/2025	5/2/2023	Note 4	
48	Coral Park ES - SMART Program Renovations	4	3	P.002045	8-Financial Closeout	Q2 2019	3/30/2020	6/3/2021	12/2/2022	7/13/2022		
49	Coral Springs HS - SMART Program Renovations	4	2	P.001765	5B-Construction	Q3 2018	12/31/2019	11/16/2021	5/13/2024	8/1/2024		
50	Coral Springs MS - SMART Program Renovations	4	4	P.001979	5B-Construction	N/A	3/30/2021	11/12/2021	10/31/2025	10/6/2025	Note 4	

**Broward County Public Schools**  
**SMART Program Schedule Comparison**  
**November 2023**  
**Page 2 of 7**

**Data Sources:**

- A** Data obtained from the "Substantial Completion - All Baselines" report in e-Builder (as of November 8, 2023)
- B** Data obtained from CBRE-Heery's "Milestone Schedule Baseline"
- C** Data obtained from the BOC's August 2016 "Smart Program Quarterly Update"

Index	Project Name	A		Project Number	Project Phase	C		A			Substantial Completion Date in e-Builder	Notes
		District	Program Year			BOC Planning Schedule (Q4 2016)	Heery Baseline Schedule (June 2017)	Heery Rebaseline (November 2018)	AECOM Rebaseline (December 2020)			
51	Coral Springs Pre K-8 - Roofing Building 2, 4, 5, 78 - SMART Program	4	Note 3	P.001982-RC1	7-Final Completion	N/A	9/30/2020	9/17/2021	5/2/2025	4/4/2023	Note 4	
52	Coral Springs Pre K-8 - SMART Program Renovations	4	5	P.001982	5B-Construction	N/A	9/30/2020	9/17/2021	5/2/2025	8/12/2025	Note 4	
53	Country Hills ES - SMART Program Renovations	4	5	P.002063	5B-Construction	N/A	9/30/2020	1/30/2022	12/23/2024	9/1/2024	Note 4	
54	Country Isles ES - SMART Program Renovations	6	3	P.002002	5B-Construction	Q4 2018	3/30/2020	3/10/2021	5/27/2022	12/31/2023		
55	Cresthaven ES - SMART Program Renovations	7	5	P.001676	5B-Construction	N/A	12/30/2020	12/16/2022	2/27/2025	2/27/2025	Note 4	
56	Croissant Park ES - SMART Program Renovations	3	5	P.002086	5B-Construction	N/A	9/30/2020	3/14/2022	5/28/2024	3/3/2024	Note 4	
57	Cross Creek School - SMART Program Renovations	7	5	P.002081	5B-Construction	N/A	9/30/2020	3/2/2021	5/22/2023	1/24/2024	Note 4	
58	Crystal Lake MS - SMART Program Renovations	7	5	P.000816	5B-Construction	Q2 2020	9/30/2020	4/15/2021	4/9/2025	9/2/2024		
59	Cypress Bay HS - SMART Portable Demolitions	6	Note 3	P.002909	9-Closed	N/A	N/A	N/A	N/A	7/18/2023	Note 5	
60	Cypress Bay HS - SMART Program Renovations	6	2	P.001774	6-Substantial Completion	Q4 2018	6/30/2020	6/19/2020	10/6/2021	8/17/2021		
61	Cypress ES - SMART Building Renovations	3	1	P.001412	9-Closed	Q2 2018	6/30/2018	3/28/2019	3/3/2020	3/3/2020		
62	Cypress Run Educational Center - SMART HVAC Improvements	7	3	P.002120	9-Closed	Q3 2018	6/30/2019	1/14/2019	6/19/2019	6/19/2019		
63	Dania ES - SMART Program Renovations	1	5	P.002061	5A-Construction	N/A	6/30/2020	3/7/2022	6/23/2025	9/1/2025	Note 4	
64	Dave Thomas Educational Center, East - SMART Program Renovations	3	2	P.001972	5B-Construction	Q1 2018	12/31/2019	9/19/2020	1/27/2022	10/24/2023		
65	Davie ES- SMART Program Renovations	6	3	P.001899	8-Financial Closeout	N/A	12/31/2019	10/17/2020	3/9/2022	1/28/2022	Note 4	
66	Deerfield Beach ES - SMART Program Renovations	7	3	P.001820	5B-Construction	Q2 2019	12/31/2019	10/30/2020	9/13/2023	10/12/2023		
67	Deerfield Beach HS - SMART GOB Renovations	7	1	P.001694	5B-Construction	Q3 2018	3/31/2019	12/8/2020	6/22/2023	12/30/2023		
68	Deerfield Beach HS - SMART Program Renovations	7	5	P.002134	5B-Construction	N/A	12/31/2020	9/8/2022	2/5/2025	12/25/2024	Note 4	
69	Deerfield Beach MS - Roofing Bldg 8, 85 & Covered Walkway - SMART Program	7	Note 3	P.002849	5B-Construction	N/A	12/31/2020	12/17/2022	8/1/2025	9/30/2023	Note 4	
70	Deerfield Beach MS - Roofing Building 1, 3, 4, 9 - SMART Program	7	Note 3	P.002778	5B-Construction	N/A	12/31/2020	12/17/2022	8/1/2025	9/1/2024	Note 4	
71	Deerfield Beach MS - Roofing Building 2, 5, 6, 7 - SMART Program	7	Note 3	P.002861	7-Final Completion	N/A	12/31/2020	12/17/2022	8/1/2025	5/30/2023	Note 4	
72	Deerfield Beach MS - SMART Bldg 3 (Media Center) HVAC ductwork replacement	7	Note 3	P.002778-HVC	5A-Construction	N/A	12/31/2020	12/17/2022	8/1/2025	2/4/2024	Note 4	
73	Deerfield Beach MS - SMART Fire Sprinklers	7	Note 3	P.002142-FSP	5B-Construction	N/A	12/31/2020	12/17/2022	8/1/2025	4/21/2024	Note 4	
74	Deerfield Beach MS - SMART Program Renovations	7	5	P.002142	4-Bid & Award	N/A	12/31/2020	12/17/2022	8/1/2025	9/1/2025	Note 4	
75	Deerfield Park ES - SMART Program Renovations	7	4	P.002036	5B-Construction	N/A	9/30/2020	9/28/2020	12/28/2022	12/31/2023	Note 4	
76	Dillard 6-12 School - Roofing Bldg 5 & 6 - SMART Program	5	Note 3	P.002811	5B-Construction	N/A	3/30/2019	1/8/2021	1/20/2023	9/28/2023	Note 4	
77	Dillard 6-12 School - SMART Program Renovations	5	1	P.001726	5B-Construction	Q4 2018	3/30/2019	1/8/2021	1/20/2023	12/26/2023		
78	Dillard 6-12 School - SMART Roof Carve Out	5	Note 3	P.001726-RC1	5B-Construction	Q4 2018	3/30/2019	1/8/2021	1/20/2023	3/13/2025		
79	Dillard ES - SMART Program Renovations	5	4	P.001915	5B-Construction	N/A	3/30/2020	2/12/2021	1/13/2023	3/24/2024	Note 4	
80	Discovery ES - SMART HVAC Improvements	5	5	P.002118	9-Closed	Q2 2020	9/30/2020	3/26/2019	3/27/2020	3/27/2020		
81	Dr. Martin Luther King Jr Montessori Academy - SMART Program Renovations	5	2	P.001662	9-Closed	Q1 2018	3/30/2019	6/28/2019	3/30/2020	3/30/2020		
82	Driftwood ES - SMART Program Renovations	1	5	P.002064	5A-Construction	N/A	6/30/2020	5/10/2021	12/10/2024	8/31/2025	Note 4	
83	Driftwood ES - SMART Roofing	1	Note 3	P.002064-RC1	5A-Construction	N/A	6/30/2020	5/10/2021	12/10/2024	12/16/2024	Note 4	
84	Driftwood MS - SMART Program Renovations	1	2	P.001837	5B-Construction	Q4 2018	12/31/2019	12/18/2020	9/21/2022	10/26/2023		
85	Eagle Point ES - SMART GOB Renovations	6	1	P.001746	5B-Construction	Q4 2018	3/30/2019	1/23/2021	1/3/2023	12/31/2024		
86	Eagle Point ES - SMART Roof Carve Out	6	Note 3	P.001746-RC1	5A-Construction	Q4 2018	3/30/2019	1/23/2021	1/3/2023	10/30/2024		
87	Eagle Ridge ES - SMART GOB Renovations	4	2	P.001722	9-Closed	Q1 2019	3/31/2019	3/31/2019	8/9/2021	3/29/2021		
88	Embassy Creek ES - SMART Program Renovations	6	3	P.001897	5B-Construction	N/A	12/31/2019	12/18/2020	12/3/2021	10/2/2023	Note 4	
89	Endeavour Primary Learning Center ES- SMART Program Renovations	5	5	P.002111	5B-Construction	N/A	6/30/2020	9/30/2020	12/21/2022	10/19/2023	Note 4	
90	Everglades ES - SMART Program Renovations	6	2	P.001948	6-Substantial Completion	Q2 2018	6/30/2019	3/2/2020	7/2/2021	11/5/2021		
91	Everglades HS - SMART Program Renovations	2	3	P.001985	9-Closed	Q4 2019	3/31/2020	8/8/2021	2/26/2021	11/19/2020		
92	Fairway ES - SMART Program Renovations	2	2	P.001785	6-Substantial Completion	Q1 2019	3/31/2019	11/22/2020	7/28/2021	3/9/2023		
93	Falcon Cove MS - SMART Portable Demolitions	1	Note 3	P.002910	9-Closed	N/A	N/A	N/A	N/A	7/18/2023	Note 5	
94	Falcon Cove MS - SMART Program Renovations	1	3	P.001902	5B-Construction	N/A	9/30/2020	8/10/2021	1/27/2022	12/31/2023	Note 4	
95	Flamingo ES - SMART Program Renovations	6	3	P.002135	5B-Construction	Q2 2018	12/31/2019	12/7/2020	8/26/2022	10/31/2023		
96	Floranada ES - SMART Program Renovations	3	4	P.002001	7-Final Completion	Q1 2019	3/31/2020	2/8/2021	11/18/2022	11/3/2023		
97	Forest Glen MS - SMART Program Renovation	4	3	P.001865	5B-Construction	N/A	3/31/2020	11/13/2020	4/29/2021	8/31/2024	Note 4	
98	Forest Hills ES - HVAC Upgrade/Rplcmnt	4	Note 3	P.000827	9-Closed	Q2 2018	N/A	N/A	N/A	9/21/2015	Note 5	
99	Forest Hills ES - Roofing Building 1, 3 & 80 - SMART Program	4	Note 3	P.001926-RC1	6-Substantial Completion	Q2 2018	6/30/2019	2/2/2019	8/13/2021	8/23/2023		
100	Forest Hills ES - SMART Fire Alarm Replacement	4	Note 3	P.001678	5B-Construction	N/A	6/30/2019	2/2/2019	8/13/2021	9/30/2023	Note 4	

**Broward County Public Schools**  
**SMART Program Schedule Comparison**  
**November 2023**  
**Page 3 of 7**

**Data Sources:**

- A** Data obtained from the "Substantial Completion - All Baselines" report in e-Builder (as of November 8, 2023)
- B** Data obtained from CBRE-Heery's "Milestone Schedule Baseline"
- C** Data obtained from the BOC's August 2016 "Smart Program Quarterly Update"

Index	Project Name	A		B		A		C		A			Substantial Completion Date in e-Builder	Notes
		District	Program Year	Project Number	Project Phase	BOC Planning Schedule (Q4 2016) <i>Note 1</i>	Heery Baseline Schedule (June 2017) <i>Note 2</i>	Heery Rebaseline (November 2018)	AECOM Rebaseline (December 2020)					
101	Forest Hills ES - SMART Program Renovations	4	1	P.001926	9-Closed	Q2 2018	6/30/2019	2/2/2019	8/13/2021	7/28/2021				
102	Fort Lauderdale HS - SMART Program Renovation	3	3	P.001839	9-Closed	Q3 2019	9/30/2019	9/29/2020	1/19/2022	8/2/2022				
103	Fox Trail ES - SMART Program Renovations	6	4	P.001973	8-Financial Closeout	Q3 2018	12/31/2019	11/13/2020	11/3/2021	4/26/2021				
104	Gator Run ES - SMART Program Renovations	6	3	P.001863	7-Final Completion	N/A	12/31/2019	6/15/2020	8/6/2021	1/18/2023	Note 4			
105	Glades MS - SMART Program Renovations	2	3	P.001968	1-Planning	Q3 2018	12/31/2019	8/29/2020	6/20/2025	2/17/2026				
106	Griffin ES - SMART Program Renovations	6	2	P.001745	5B-Construction	Q4 2018	12/31/2018	10/29/2019	9/1/2021	9/30/2023				
107	Gulfstream Academy of Hallandale Beach K-8 - Roof Replace 9 & 13	1	Note 3	P.001616	9-Closed	N/A	N/A	N/A	N/A	10/12/2015	Note 5			
108	Gulfstream Academy of Hallandale Beach K-8 (North) - SMART Program Renovations	1	2	P.001822	9-Closed	Q4 2018	12/31/2019	12/11/2020	9/23/2021	7/2/2021				
109	Gulfstream Academy of Hallandale Beach K-8 (South) - SMART Program Renovations	1	5	P.002072	6-Substantial Completion	N/A	9/30/2020	2/5/2021	11/21/2022	5/2/2023	Note 4			
110	Gulfstream Early Learning Center - SMART Program Renovations	1	2	P.002055	5B-Construction	Q4 2017	6/30/2020	4/28/2021	4/7/2023	10/31/2023				
111	Hallandale Magnet HS - SMART Program Renovations	1	5	P.002115	5B-Construction	N/A	12/31/2020	2/26/2022	4/4/2025	1/1/2025	Note 4			
112	Harbordale ES - SMART Program Renovations	3	5	P.002068	5B-Construction	N/A	9/30/2020	2/13/2021	11/9/2023	8/16/2024	Note 4			
113	Hawkes Bluff ES - SMART Program Renovations	5	2	P.001784	5B-Construction	Q4 2018	3/31/2019	7/3/2020	8/4/2021	9/30/2023				
114	Henry D. Perry Education Center - SMART Program Renovations	1	4	P.001986	8-Financial Closeout	N/A	6/30/2020	5/24/2021	4/29/2024	4/11/2023	Note 4			
115	Heron Heights ES - SMART Program Renovations	4	5	P.002147	5B-Construction	Q2 2020	9/30/2020	4/27/2021	9/22/2023	1/1/2024				
116	Hollywood Central ES - SMART Program Renovations	1	4	P.001983	7-Final Completion	N/A	3/31/2020	1/9/2021	10/3/2022	12/13/2022	Note 4			
117	Hollywood Hills ES - SMART Program Renovations	1	4	P.001845	5B-Construction	N/A	6/30/2020	10/27/2021	12/10/2024	9/1/2025	Note 4			
118	Hollywood Hills HS - SMART Program Renovations	1	2	P.001806	6-Substantial Completion	Q4 2018	12/31/2019	6/5/2021	8/16/2022	7/31/2023				
119	Hollywood Park ES - SMART GOB Renovations	1	2	P.001788	6-Substantial Completion	Q1 2019	3/31/2019	1/3/2021	5/25/2023	7/13/2023				
120	Horizon ES - SMART Program Renovations	5	4	P.002038	5B-Construction	N/A	3/31/2020	2/12/2021	10/6/2022	12/31/2023	Note 4			
121	Indian Ridge MS - GOB Renovations	6	2	P.001748	9-Closed	Q4 2018	12/31/2018	1/9/2019	3/20/2019	3/20/2019				
122	Indian Trace ES - SMART Program Renovations	6	4	P.001980	5B-Construction	N/A	6/30/2020	9/9/2021	9/12/2025	10/1/2024	Note 4			
123	J.P. Taravella HS - SMART Program Renovations	4	4	P.001942	5B-Construction	N/A	6/30/2020	9/25/2021	8/22/2023	12/31/2023	Note 4			
124	James S. Hunt ES - SMART Program Renovations	4	5	P.002059	5B-Construction	N/A	9/30/2020	3/14/2022	4/28/2025	7/11/2024	Note 4			
125	James S. Rickards MS - SMART GOB Renovations	3	2	P.001743	9-Closed	Q4 2018	6/30/2019	1/9/2021	8/26/2022	8/24/2022				
126	Lake Forest ES - Repair Roof on Bldg 4	1	Note 3	P.001484	9-Closed	N/A	N/A	N/A	N/A	2/24/2016	Note 5			
127	Lake Forest ES - SMART Program Renovations	1	3	P.001886	6-Substantial Completion	N/A	3/31/2019	5/5/2020	2/25/2022	4/29/2022	Note 4			
128	Lakeside ES - SMART Program Renovations	2	5	P.002070	5B-Construction	N/A	6/30/2020	3/24/2021	11/25/2022	9/30/2023	Note 4			
129	Larkdale ES - SMART Program Renovations	5	5	P.002073	5B-Construction	N/A	9/30/2020	3/1/2021	6/24/2022	9/30/2023	Note 4			
130	Lauderdale Lakes MS - Kitchen HVAC - SMART Program	5	Note 3	P.002813	6-Substantial Completion	N/A	12/31/2018	7/10/2019	8/27/2021	7/5/2023	Note 4			
131	Lauderdale Lakes MS - SMART Program Renovations	5	1	P.001637	5B-Construction	Q2 2018	12/31/2018	7/10/2019	8/27/2021	9/30/2023				
132	Lauderdale Manors Early Learning and Resource Center - SMART Program Renovations	5	1	P.001635	4-Bid & Award	Q1 2019	3/31/2019	4/30/2020	12/1/2023	9/16/2025				
133	Lauderdale Manors Early Learning and Resource Center - SMART Roof Carve Out	5	Note 3	P.001635-RC1	5A-Construction	Q1 2019	3/31/2019	4/30/2020	12/1/2023	12/28/2024				
134	Lauderhill 6-12 STEM-MED Magnet School - Kitchen HVAC - SMART Program	5	Note 3	P.002812	6-Substantial Completion	N/A	9/30/2019	1/3/2021	2/28/2024	7/5/2023	Note 4			
135	Lauderhill 6-12 STEM-MED Magnet School - SMART Fire Alarm Replacement	5	Note 3	P.001801-FA1	5A-Construction	Q3 2019	9/30/2019	1/3/2021	2/28/2024	12/6/2025				
136	Lauderhill 6-12 STEM-MED Magnet School - SMART Fire Sprinkler	5	Note 3	P.001801-FSP	5A-Construction	Q3 2019	9/30/2019	1/3/2021	2/28/2024	3/1/2025				
137	Lauderhill 6-12 STEM-MED Magnet School - SMART HVAC	5	Note 3	P.001801-HVC	5A-Construction	Q3 2019	9/30/2019	1/3/2021	2/28/2024	7/26/2025				
138	Lauderhill 6-12 STEM-MED Magnet School - Smart Program Renovations	5	2	P.001801	5A-Construction	Q3 2019	9/30/2019	1/3/2021	2/28/2024	5/11/2025				
139	Lauderhill 6-12 STEM-MED Magnet School - SMART Re-Roofing	5	Note 3	P.001801-RC1	5B-Construction	Q3 2019	9/30/2019	1/3/2021	2/28/2024	6/17/2024				
140	Lauderhill CS at Park Lakes Learning Center (f.k.a. Castle Hill Annex) - SMART Program Renovations	5	5	P.002092	5B-Construction	N/A	6/30/2020	4/23/2021	3/15/2023	2/1/2024	Note 4			
141	Lauderhill Paul Turner ES - SMART Program Renovations	5	5	P.002066	5B-Construction	N/A	6/30/2020	6/28/2021	11/28/2023	9/1/2024	Note 4			
142	Liberty ES - SMART Program Renovations	7	4	P.001999	9-Closed	Q1 2019	3/31/2020	2/5/2021	12/17/2020	12/17/2020				
143	Lloyd Estates ES - SMART Program Renovations	3	2	P.001824	5B-Construction	Q4 2018	3/31/2019	2/20/2021	1/26/2024	2/1/2025				
144	Lyons Creek MS - SMART Program Renovations	7	5	P.002141	5A-Construction	N/A	12/31/2020	9/4/2022	8/6/2025	7/14/2024	Note 4			
145	Lyons Creek MS - SMART Roofing Carve Out Building 1 & 3	7	Note 3	P.002141-RC1	5B-Construction	N/A	12/31/2020	9/4/2022	8/6/2025	5/31/2024	Note 4			
146	Manatee Bay ES - SMART Program Renovations	6	1	P.001759	9-Closed	Q4 2018	12/31/2018	11/2/2018	11/2/2018	11/2/2018				
147	Maplewood ES - SMART Building Renovations	4	1	P.001639	5B-Construction	Q4 2018	6/30/2019	11/8/2020	9/16/2022	2/29/2024				
148	Maplewood ES - SMART HVAC & Media Center	4	4	P.001998	6-Substantial Completion	N/A	3/31/2020	2/24/2021	8/2/2021	4/1/2022	Note 4			
149	Margate ES - Classroom Addition SMART Program	7	Note 3	P.002859	5B-Construction	N/A	6/30/2019	11/21/2021	10/4/2023	9/1/2025	Note 4			
150	Margate ES - SMART Building Renovations	7	1	P.001647	5B-Construction	Q1 2018	6/30/2019	11/21/2021	12/21/2021	10/1/2023				

**Broward County Public Schools**  
**SMART Program Schedule Comparison**  
**November 2023**  
**Page 4 of 7**

**Data Sources:**

- A Data obtained from the "Substantial Completion - All Baselines" report in e-Builder (as of November 8, 2023)
- B Data obtained from CBRE-Heery's "Milestone Schedule Baseline"
- C Data obtained from the BOC's August 2016 "Smart Program Quarterly Update"

Index	Project Name	B		Project Number	Project Phase	C	A			Substantial Completion Date in e-Builder	Notes
		District	Program Year			BOC Planning Schedule (Q4 2016)	Heery Baseline Schedule (June 2017)	Heery Rebaseline (November 2018)	AECOM Rebaseline (December 2020)		
151	Margate ES - SMART Building Renovations (Demolition)	7	Note 3	P.001647-DEM	8-Financial Closeout	Q1 2018	6/30/2019	11/21/2021	12/21/2021	5/2/2023	
152	Margate MS - SMART Program Renovations	7		P.001836	4-Bid & Award	N/A	3/31/2020	12/10/2020	12/13/2024	8/14/2025	Note 4
153	Margate MS Modulars - SMART Civil Work	7	Note 3	P.001836-CIV	5B-Construction	N/A	3/31/2020	12/10/2020	12/13/2024	10/2/2023	Note 4
154	Marjory Stoneman Douglas HS - SMART AHU Installation	4	Note 3	P.000817-HVC	5B-Construction	Q3 2021	6/30/2021	4/15/2022	12/31/2024	9/30/2023	
155	Marjory Stoneman Douglas HS - SMART Modular Portable Addition	4	Note 3	P.000817-POR	5A-Construction	Q3 2021	6/30/2021	4/15/2022	12/31/2024	7/22/2024	
156	Marjory Stoneman Douglas HS - SMART Program Renovations	4	5	P.000817	5A-Construction	Q3 2021	6/30/2021	4/15/2022	12/31/2024	2/9/2026	
157	Marjory Stoneman Douglas HS - SMART Re-Roofing Building 9	4	Note 3	P.002587	7-Final Completion	N/A	6/30/2021	4/15/2022	12/31/2024	3/7/2023	Note 4
158	McArthur HS - Roofing Bldg 12, 13, 16-18, 21, 24-26 - SMART Program	1	Note 3	P.002884	5B-Construction	N/A	12/31/2020	7/17/2022	12/23/2024	2/24/2024	Note 4
159	McArthur HS - SMART Program Renovations	1	4	P.001954	5A-Construction	N/A	12/31/2020	7/17/2022	12/23/2024	10/22/2025	Note 4
160	McFatter Technical College & HS - SMART Program Renovations	6	2	P.001658	5B-Construction	Q4 2018	12/31/2019	4/29/2021	4/1/2024	4/1/2024	
161	McFatter Technical College, Broward Fire Academy - SMART Program Renovations	6	3	P.001965	7-Final Completion	Q1 2018	6/30/2019	3/2/2020	3/28/2023	2/21/2023	
162	McNab ES - SMART Program Renovations	3	3	P.001964	5B-Construction	N/A	6/30/2019	1/9/2020	7/30/2021	9/30/2023	Note 4
163	McNicol MS - SMART Program Renovations	1	2	P.001941	9-Closed	Q3 2019	6/30/2019	2/10/2019	11/20/2019	11/20/2019	
164	Meadowbrook ES - SMART Program Renovations	3	5	P.002083	6-Substantial Completion	N/A	6/30/2020	4/9/2021	6/7/2022	6/15/2023	Note 4
165	Millennium 6-12 Collegiate Academy - SMART Program Renovations	4	4	P.002046	5B-Construction	N/A	6/30/2020	3/5/2021	1/2/2024	N/A	Note 4
166	Miramar ES - SMART GOB Renovations	1	1	P.001727	9-Closed	Q4 2018	3/31/2019	1/9/2020	11/20/2019	11/20/2019	
167	Miramar HS - SMART Program Renovations	2	4	P.002003	5B-Construction	N/A	12/31/2020	11/5/2021	7/19/2024	10/6/2024	Note 4
168	Mirror Lake ES - SMART Program Renovations	5	3	P.002011	7-Final Completion	N/A	6/30/2019	10/17/2020	11/17/2021	3/7/2023	Note 4
169	Monarch HS - SMART Program Renovations	7	5	P.002148	5B-Construction	N/A	12/31/2020	10/31/2022	11/6/2024	9/1/2025	Note 4
170	Morrow ES - Fire Sprinklers Building 1 - SMART Program	4	Note 3	P.002860	5A-Construction	N/A	9/30/2019	2/3/2020	8/6/2020	7/6/2024	Note 4
171	Morrow ES - SMART Program Renovations	4	1	P.001996	6-Substantial Completion	Q1 2018	6/30/2019	2/3/2020	8/6/2020	11/8/2020	
172	New Renaissance MS - SMART Program Renovations	2	5	P.002143	5A-Construction	N/A	12/31/2020	1/9/2023	8/6/2024	5/22/2025	Note 4
173	New Renaissance MS - SMART Roof Carve Out	2	Note 3	P.002143-RC1	5B-Construction	N/A	12/31/2020	1/9/2023	8/6/2024	11/1/2025	Note 4
174	New River MS - SMART GOB Renovations	3	1	P.001710	5B-Construction	Q4 2018	3/31/2019	9/3/2020	6/17/2022	6/30/2023	
175	Nob Hill ES - SMART Program Renovations	6	5	P.002112	5B-Construction	N/A	9/30/2020	3/25/2021	9/29/2023	8/31/2024	Note 4
176	Norcrest ES - SMART Program Renovations	7	3	P.001969	8-Financial Closeout	Q4 2019	3/31/2020	11/13/2020	9/10/2021	6/24/2022	
177	North Andrews Gardens ES - SMART Program Renovations	3	5	P.001890	5B-Construction	N/A	6/30/2020	9/29/2021	10/23/2024	9/1/2025	Note 4
178	North Fork ES - Safety & Security - SMART Program	5	Note 3	P.001901	9-Closed	N/A	N/A	N/A	N/A	5/25/2018	Note 5
179	North Fork ES - SMART Program Renovation	5	1	P.001849	1-Planning	Q1 2019	9/30/2019	3/31/2020	9/8/2023	10/23/2025	
180	North Lauderdale ES - SMART Fire Sprinklers	4	Note 3	P.001903-FSP	5B-Construction	Q1 2018	6/30/2019	7/16/2020	10/27/2023	8/16/2024	
181	North Lauderdale ES - Roofing Building 2, 4 & 5 - SMART Program	4	Note 3	P.002870	9-Closed	N/A	6/30/2019	7/16/2020	10/27/2023	2/17/2023	Note 4
182	North Lauderdale ES - SMART Fire Alarm	4	Note 3	P.001903-FA1	5A-Construction	Q1 2018	6/30/2019	7/16/2020	10/27/2023	11/14/2025	
183	North Lauderdale ES - SMART Media Center Improvements	4	Note 3	P.001903-MCI	9-Closed	Q1 2018	6/30/2019	7/16/2020	10/27/2023	3/14/2023	
184	North Lauderdale ES - SMART Program Renovations	4	1	P.001903	3-Design	Q1 2018	6/30/2019	7/16/2020	10/27/2023	5/4/2025	
185	North Side ES - SMART Program Renovations	3	3	P.001992	5B-Construction	N/A	6/30/2019	6/11/2020	8/23/2022	9/30/2023	Note 4
186	Northeast HS - New Addition and Renovations to Building 12 SMART Program	3	5	P.002301	5B-Construction	N/A	9/30/2021	11/19/2021	11/24/2023	9/30/2023	Note 4
187	Northeast HS - SMART Intercom Tie-in Bldg 29/30	6	Note 3	P.002301-ELE	5B-Construction	N/A	9/30/2021	11/19/2021	11/24/2023	9/30/2023	Note 4
188	Northeast HS - SMART Program Renovations	3	1	P.001684	5B-Construction	Q3 2018	3/31/2019	8/22/2021	3/24/2023	10/4/2023	
189	Nova Blanche Forman ES - SMART Program Renovations	6	5	P.002149	5B-Construction	N/A	9/30/2020	5/6/2021	5/11/2023	10/30/2023	Note 4
190	Nova Dwight D. Eisenhower ES - SMART Program Renovations	6	5	P.002145	5B-Construction	N/A	9/30/2020	4/23/2021	8/15/2025	7/7/2024	Note 4
191	Nova HS - SMART 5 Modular Classrooms	6	Note 3	P.002842	7-Final Completion	N/A	N/A	N/A	N/A	4/29/2022	Note 5
192	Nova HS - SMART Modular Classrooms Civil Work	6	Note 3	P.002842-CIV	7-Final Completion	N/A	N/A	N/A	N/A	4/29/2022	Note 5
193	Nova HS - SMART Program Renovations	6	2	P.001817	5B-Construction	Q4 2018	9/30/2019	8/1/2021	9/30/2022	9/30/2023	
194	Nova MS - Roofing Building 3, 4, 7, 8, 9 - SMART Program	6	Note 3	P.002873	5B-Construction	N/A	12/31/2019	11/7/2020	2/14/2025	10/2/2024	Note 4
195	Nova MS - SMART Program Renovations	6	3	P.001898	5B-Construction	N/A	12/31/2019	11/7/2020	2/14/2025	7/13/2024	Note 4
196	Nova MS - SMART Roof Carve Out - Bldg 5	6	Note 3	P.002873-RC1	5A-Construction	N/A	12/31/2019	11/7/2020	2/14/2025	12/25/2024	Note 4
197	Oakland Park ES - SMART Program Renovations	3	3	P.001895	5B-Construction	N/A	12/31/2019	11/27/2020	1/13/2023	9/30/2023	Note 4
198	Oakridge ES - SMART - Building 2 Renovations	1	Note 3	P.002663	6-Substantial Completion	N/A	3/31/2019	9/22/2020	3/27/2023	3/9/2023	Note 4
199	Oakridge ES - SMART GOB Renovations	1	1	P.001712	5B-Construction	Q4 2018	3/31/2019	9/22/2020	3/27/2023	10/31/2023	
200	Olsen MS - SMART Program Renovations	1	3	P.001955	5B-Construction	N/A	6/30/2020	5/23/2021	9/22/2023	1/10/2024	Note 4

**Broward County Public Schools**  
**SMART Program Schedule Comparison**  
**November 2023**  
Page 5 of 7

**Data Sources:**

- A** Data obtained from the "Substantial Completion - All Baselines" report in e-Builder (as of November 8, 2023)
- B** Data obtained from CBRE-Heery's "Milestone Schedule Baseline"
- C** Data obtained from the BOC's August 2016 "Smart Program Quarterly Update"

Index	Project Name	A		B		A		C		A		Substantial Completion Date in e-Builder	Notes
		District	Program Year	Project Number	Project Phase	BOC Planning Schedule (Q4 2016)	Heery Baseline Schedule (June 2017)	Heery Rebaseline (November 2018)	AECOM Rebaseline (December 2020)				
201	Oriole ES - SMART Program Renovations	5	4	P.001970	5B-Construction	Q1 2020	3/31/2020	5/27/2021	3/11/2024	8/12/2024			
202	Palm Cove ES - SMART Program Renovations	2	3	P.001885	9-Closed	N/A	3/31/2019	8/30/2019	12/19/2019	12/19/2019		Note 4	
203	Palmview ES - SMART Program Renovations	7	5	P.002084	4-Bid & Award	N/A	9/30/2020	2/18/2022	8/1/2025	8/2/2025		Note 4	
204	Palmview ES - SMART Roofing Carve Out	7	Note 3	P.002084-RC1	5B-Construction	N/A	9/30/2020	2/18/2022	8/1/2025	8/15/2024		Note 4	
205	Panther Run ES - SMART Program Renovations	2	5	P.002069	9-Closed	N/A	9/30/2020	11/29/2020	7/8/2022	7/6/2021		Note 4	
206	Park Lakes ES - SMART Program Renovations	5	4	P.001988	8-Financial Closeout	Q4 2018	3/31/2020	8-Construction	12/23/2020	8/12/2022	8/26/2021		
207	Park Ridge ES - SMART Program Renovations	7	5	P.001844	5B-Construction	N/A	6/30/2020	6/10/2021	9/14/2023	11/13/2023		Note 4	
208	Park Springs ES - SMART Program Renovations	4	5	P.002062	5B-Construction	N/A	9/30/2020	2/20/2022	9/5/2025	8/12/2024		Note 4	
209	Park Trails ES - SMART Program Renovations	4	5	P.002116	5B-Construction	N/A	9/30/2020	4/29/2021	2/27/2023	12/31/2023		Note 4	
210	Parkside ES - SMART Program Renovations	4	5	P.002082	6-Substantial Completion	N/A	6/30/2020	1/21/2021	8/25/2023	8/24/2023		Note 4	
211	Parkway MS - Roof Replace Bldg. 22 & 24	5	Note 3	P.001617	9-Closed	N/A	N/A	N/A	N/A	6/15/2015		Note 5	
212	Parkway MS - SMART Program Renovations	5	1	P.001807	6-Substantial Completion	Q1 2018	3/31/2019	5/14/2021	3/27/2024	2/17/2023			
213	Pasadena Lakes ES - SMART Program Renovations	1	1	P.001634	5B-Construction	Q2 2019	3/31/2019	2/25/2021	6/29/2023	10/31/2023			
214	Pembroke Lakes ES - SMART Program Renovations	2	3	P.001842	5B-Construction	N/A	9/30/2019	5/15/2021	6/29/2023	10/24/2023		Note 4	
215	Pembroke Lakes ES - Temporary Roofing Bldg 1 SMART Program	2	Note 3	P.002779	5B-Construction	N/A	9/30/2019	5/15/2021	6/29/2023	8/31/2022		Note 4	
216	Pembroke Pines ES - SMART Program Renovations	1	3	P.001864	5B-Construction	N/A	9/30/2019	4/30/2021	1/13/2023	9/30/2023		Note 4	
217	Peters ES - SMART Program Renovations	5	4	P.002041	5B-Construction	N/A	6/30/2020	7/28/2021	4/7/2025	7/16/2024		Note 4	
218	Pine Ridge Education Center - SMART HVAC Improvements	3	4	P.002121	9-Closed	N/A	6/30/2019	12/21/2018	7/1/2019	7/1/2019		Note 4	
219	Pines Lakes ES - SMART Program Renovations	2	4	P.002004	6-Substantial Completion	N/A	3/31/2020	2/14/2021	11/27/2023	7/21/2023		Note 4	
220	Pines MS - SMART Program Renovations	2	5	P.002130	6-Substantial Completion	N/A	6/30/2020	2/23/2021	7/8/2022	4/11/2023		Note 4	
221	Pinewood ES - SMART Program Renovations	4	3	P.001949	9-Closed	Q2 2018	6/30/2019	6/12/2020	6/2/2021	7/22/2021			
222	Pioneer MS - SMART GOB Renovations	6	3	P.001793	8-Financial Closeout	N/A	9/30/2019	5/3/2021	3/29/2021	1/3/2021		Note 4	
223	Piper HS - SMART Program Renovations	5	1	P.001744	5B-Construction	Q1 2019	9/30/2019	5/21/2022	2/24/2023	11/30/2023			
224	Plantation ES - SMART HVAC Improvements	5	5	P.002119	9-Closed	Q2 2019	6/30/2020	3/30/2019	5/1/2020	5/1/2020			
225	Plantation HS - SMART Program Renovations (Re-Roofing Building 7)	5	4	P.002588	8-Financial Closeout	N/A	3/31/2020	3/5/2022	12/26/2024	4/3/2023		Note 4	
226	Plantation HS - SMART Program Renovations	5	4	P.001916	4-Bid & Award	Q2 2019	3/31/2020	3/5/2022	12/26/2024	1/7/2026			
227	Plantation MS - SMART Program Renovations	5	2	P.001729	5B-Construction	Q4 2018	6/30/2019	6/9/2020	2/3/2023	9/1/2023			
228	Plantation MS - Smart Re-Roofing	5	Note 3	P.001729-RC1	5A-Construction	Q4 2018	6/30/2019	6/9/2020	2/3/2023	12/11/2024			
229	Plantation Park ES - SMART Program Renovations	6	5	P.002136	5B-Construction	N/A	9/30/2020	4/30/2021	5/8/2024	1/20/2024		Note 4	
230	Pompano Beach ES - SMART Program Renovations	7	2	P.001713	8-Financial Closeout	Q4 2018	3/31/2019	4/12/2020	3/29/2021	11/28/2022			
231	Pompano Beach HS - SMART Program Renovations	7	5	P.002091	5B-Construction	N/A	9/30/2020	7/7/2021	4/14/2025	8/2/2024		Note 4	
232	Pompano Beach MS - SMART Program Renovations	7	1	P.001721	5B-Construction	Q4 2018	9/30/2019	8/10/2020	4/5/2022	3/31/2024			
233	Quiet Waters ES - SMART GOB Renovations	2	2	P.001754	5B-Construction	Q1 2019	6/30/2019	1/19/2020	10/15/2021	3/31/2024			
234	Ramblewood ES - SMART Program Renovations	4	2	P.001725	5B-Construction	Q1 2019	6/30/2019	2/3/2020	10/8/2021	12/31/2023			
235	Ramblewood MS - SMART Program Renovation	4	3	P.001867	5B-Construction	N/A	12/31/2019	1/13/2021	6/20/2022	1/31/2024		Note 4	
236	Riverglades ES - SMART Program Renovation	4	3	P.001866	5B-Construction	N/A	12/31/2019	10/30/2020	5/10/2022	9/30/2023		Note 4	
237	Riverland ES - SMART Program Renovations	3	4	P.001987	5B-Construction	N/A	3/31/2020	11/13/2020	4/26/2022	9/30/2023		Note 4	
238	Riverside ES - SMART Program Renovations	4	4	P.002039	5B-Construction	N/A	3/31/2020	6/3/2021	5/8/2024	5/8/2024		Note 4	
239	Rock Island ES - SMART Program Renovations	5	3	P.001950	7-Financial Completion	Q2 2018	6/30/2020	4/8/2020	5/13/2021	5/2/2022			
240	Royal Palm STEM Museum Magnet - SMART Program Renovations	5	3	P.001896	5B-Construction	N/A	12/31/2019	12/24/2020	2/1/2022	4/30/2024		Note 4	
241	Sanders Park ES - SMART Program Renovations	7	5	P.002132	5B-Construction	N/A	12/31/2020	2/6/2022	10/16/2025	9/1/2025		Note 4	
242	Sandpiper ES - SMART Program Renovations	6	3	P.001924	5B-Construction	Q2 2018	3/31/2019	9/6/2019	12/2/2021	1/31/2024			
243	Sawgrass ES - SMART Program Renovations	6	5	P.002127	5B-Construction	N/A	9/30/2020	7/28/2021	12/4/2024	9/1/2024		Note 4	
244	Sawgrass Springs MS - SMART Program Renovation	6	3	P.001841	5B-Construction	N/A	12/31/2019	11/22/2020	3/6/2025	9/1/2024		Note 4	
245	Sea Castle ES - SMART Program Renovations	2	2	P.001632	5B-Construction	Q1 2019	3/31/2019	5/14/2020	12/15/2021	8/31/2024			
246	Seagull Alternative HS - SMART Program Renovations	3	2	P.001951	5B-Construction	Q1 2018	6/30/2019	4/14/2020	12/28/2021	12/23/2023			
247	Seminole MS - Roofing Bldg 1 - SMART Program	6	Note 3	P.002047-RC1	5B-Construction	N/A	6/30/2020	1/2/2022	7/4/2025	8/29/2024		Note 4	
248	Seminole MS - SMART Program Renovations	6	4	P.002047	5B-Construction	N/A	6/30/2020	1/2/2022	7/4/2025	9/1/2024		Note 4	
249	Seminole MS - SMART Roofing Building 3, 4, 5, 85, 86	6	Note 3	P.002047-RC2	6-Substantial Completion	N/A	6/30/2020	1/2/2022	7/4/2025	7/12/2023		Note 4	
250	Seminole MS - Upper Roofing Bldg 1 - SMART Program	6	Note 3	P.002047-RC3	5B-Construction	N/A	6/30/2020	1/2/2022	7/4/2025	9/1/2025		Note 4	

**Broward County Public Schools**  
**SMART Program Schedule Comparison**  
**November 2023**  
**Page 6 of 7**

**Data Sources:**

- A** Data obtained from the "Substantial Completion - All Baselines" report in e-Builder (as of November 8, 2023)
- B** Data obtained from CBRE-Heery's "Milestone Schedule Baseline"
- C** Data obtained from the BOC's August 2016 "Smart Program Quarterly Update"

Index	Project Name	A		B		A		C		A		Substantial Completion Date in e-Builder	Notes
		District	Program Year	Project Number	Project Phase	BOC Planning Schedule (Q4 2016)	Heery Baseline Schedule (June 2017)	Heery Rebaseline (November 2018)	AECOM Rebaseline (December 2020)				
251	Sheridan Hills ES - SMART Building Renovations	1	1	P.001636	5B-Construction	Q4 2018	3/31/2019	3/26/2021	10/12/2023	8/31/2024			
252	Sheridan Park ES - SMART Program Renovations	1	5	P.002071	5B-Construction	N/A	6/30/2020	3/17/2021	12/27/2023	8/31/2024	Note 4		
253	Sheridan Technical College - SMART Program Renovations	3	5	P.002060	5A-Construction	N/A	3/31/2021	9/17/2021	7/12/2024	12/1/2025	Note 4		
254	Sheridan Technical College - SMART Roof Carve Out	3	Note 3	P.002060-RC1	5A-Construction	N/A	3/31/2021	9/17/2021	7/12/2024	12/27/2024	Note 4		
255	Sheridan Technical HS - SMART Program Renovations	3	5	P.002128	5B-Construction	N/A	12/31/2020	5/2/2022	9/27/2024	11/29/2024	Note 4		
256	Silver Lakes ES - SMART Program Renovations	4	3	P.002009	9-Closed	N/A	9/30/2019	8/17/2019	9/30/2020	9/30/2020	Note 4		
257	Silver Lakes MS - SMART Fire Sprinklers	4	Note 3	P.002144-FSP	5A-Construction	Q4 2018	12/31/2020	9/25/2022	3/21/2025	3/11/2025			
258	Silver Lakes MS - SMART Program Renovations	4	5	P.002144	5B-Construction	Q4 2018	12/31/2020	9/25/2022	3/21/2025	9/30/2023			
259	Silver Lakes MS - SMART Roof Carve Out	4	Note 3	P.002144-RC1	5A-Construction	Q4 2018	12/31/2020	9/25/2022	3/21/2025	5/6/2025			
260	Silver Palms ES - SMART Program Renovations	2	5	P.002146	8-Financial Closeout	N/A	3/31/2021	3/28/2021	6/15/2023	3/29/2022	Note 4		
261	Silver Ridge ES - SMART Program Renovations	6	3	P.001984	9-Closed	Q2 2018	3/31/2020	11/20/2020	7/30/2021	4/26/2021			
262	Silver Ridge ES - SMART Program Renovations (Electrical Modifications)	6	Note 3	P.002594	9-Closed	N/A	3/31/2020	11/20/2020	7/30/2021	12/13/2022	Note 4		
263	Silver Shores ES - SMART Program Renovations	2	3	P.001906	9-Closed	Q1 2018	3/31/2019	12/5/2019	10/18/2019	10/18/2019			
264	Silver Trail MS - Roofing	2	Note 3	P.001650	9-Closed	N/A	N/A	N/A	N/A	5/25/2015	Note 5		
265	Silver Trail MS - SMART GOB Renovations	2	1	P.001406	7-Final Completion	Q4 2018	12/31/2018	9/20/2019	4/13/2021	6/30/2021			
266	South Broward HS - SMART Program Renovations	1	3	P.001838	5B-Construction	N/A	12/31/2019	12/22/2020	9/1/2023	12/31/2024	Note 4		
267	South Broward HS - SMART Roof Carve Out	1	Note 3	P.001838-RC1	5A-Construction	N/A	12/31/2019	12/22/2020	9/1/2023	5/24/2025	Note 4		
268	South Plantation HS - SMART 10 Modular Classrooms	6	Note 3	P.002844	5B-Construction	N/A	N/A	N/A	N/A	11/1/2024	Note 5		
269	South Plantation HS - SMART Modular Classrooms Civil Work	6	Note 3	P.002844-CIV	5A-Construction	N/A	N/A	N/A	N/A	3/9/2024	Note 5		
270	South Plantation HS - SMART Program Renovations	6	5	P.002090	5B-Construction	N/A	9/30/2020	2/15/2022	9/26/2025	10/17/2024	Note 4		
271	South Plantation HS - SMART Program Renovations (Electrical)	6	Note 3	P.002597	5B-Construction	N/A	9/30/2020	2/15/2022	9/26/2025	12/31/2024	Note 4		
272	South Plantation HS - SMART Program Renovations (HVAC)	6	Note 3	P.002598	5B-Construction	N/A	9/30/2020	2/15/2022	9/26/2025	12/31/2024	Note 4		
273	Stephen Foster ES - SMART Program Renovations	3	5	P.002067	5B-Construction	N/A	6/30/2020	4/21/2021	9/29/2023	9/30/2023	Note 4		
274	Stirling ES - SMART Program Renovations	1	3	P.001905	5B-Construction	N/A	6/30/2019	7/30/2020	8/19/2022	12/31/2024	Note 4		
275	Stranahan HS - SMART GOB Renovations	3	1	P.001683	5B-Construction	Q3 2018	3/31/2019	1/14/2021	3/18/2022	9/30/2023			
276	Stranahan HS - SMART Roofing Bldgs 2A, 2B, 2C, 8 & 9	3	Note 3	P.001683-RC1	5A-Construction	Q3 2018	3/31/2019	1/14/2021	3/18/2022	10/25/2024			
277	Sunland Park Academy - SMART Program Renovations	5	2	P.001939	9-Closed	Q1 2018	3/31/2019	6/18/2020	10/29/2021	5/11/2022			
278	Sunrise MS - SMART Program Renovations	3	2	P.001819	6-Substantial Completion	Q2 2019	9/30/2019	10/15/2020	1/7/2022	11/30/2022			
279	Sunset Lakes ES - SMART Program Renovations	2	3	P.001971	9-Closed	Q4 2018	12/31/2019	3/26/2021	10/28/2020	10/6/2020			
280	Sunshine ES - SMART Program Renovations	2	5	P.002079	5B-Construction	N/A	6/30/2020	7/1/2021	10/8/2025	12/16/2023	Note 4		
281	Tamarac ES - Roofing Building 6 - SMART Program	4	Note 3	P.001724-RC1	5B-Construction	N/A	3/31/2019	2/17/2020	11/5/2021	10/17/2023	Note 4		
282	Tamarac ES - SMART Fire Protection Building 1	4	Note 3	P.002874	5A-Construction	N/A	3/31/2019	2/17/2020	11/5/2021	7/9/2025	Note 4		
283	Tamarac ES - SMART Program ADA Restroom Renovations	4	Note 3	P.002049-ADA	5B-Construction	N/A	3/31/2020	2/28/2020	6/18/2020	4/26/2024	Note 4		
284	Tamarac ES - SMART Program Media Center Improvements	4	4	P.002049	9-Closed	N/A	3/31/2020	2/28/2020	6/18/2020	6/18/2020	Note 4		
285	Tamarac ES - SMART Program Renovations	4	1	P.001724	6-Substantial Completion	Q1 2019	3/31/2019	2/17/2020	11/5/2021	7/18/2023			
286	Tedder ES - SMART Program Renovations	7	2	P.001808	5B-Construction	Q4 2018	3/31/2019	3/18/2021	3/7/2023	12/31/2024			
287	Tequesta Trace MS - SMART Program Renovations	6	4	P.002042	5B-Construction	N/A	6/30/2020	1/26/2022	9/19/2025	9/24/2024	Note 4		
288	The Quest Center - SMART Program Renovations	1	3	P.001892	5B-Construction	Q3 2018	3/31/2019	2/18/2020	5/9/2022	3/1/2024			
289	Thurgood Marshall ES - SMART Program Renovations	5	5	P.001674	5B-Construction	N/A	9/30/2020	12/27/2020	9/14/2023	9/30/2023	Note 4		
290	Tradewinds ES - SMART Program Renovations	7	5	P.002129	9-Closed	N/A	9/30/2020	3/18/2021	8/26/2022	8/20/2021	Note 4		
291	Tropical ES - SMART Program Renovations	6	2	P.001904	5B-Construction	Q4 2018	6/30/2019	9/17/2020	8/18/2023	11/6/2023			
292	Village ES - SMART Program Renovations	5	2	P.001952	5B-Construction	Q2 2018	6/30/2019	11/27/2020	5/24/2023	12/31/2023			
293	Virginia Shuman Young ES - SMART 4 Modular Classrooms	3	Note 3	P.002841	8-Financial Closeout	N/A	N/A	N/A	N/A	4/29/2022	Note 5		
294	Virginia Shuman Young ES - SMART Program Renovations	3	4	P.002000	5B-Construction	N/A	3/31/2020	4/14/2021	3/10/2023	8/1/2024	Note 4		
295	Walker ES - SMART Program Renovations	5	2	P.001938	5B-Construction	Q3 2018	3/31/2019	3/16/2020	2/11/2022	1/31/2024			
296	Walker C. Young MS - SMART Program Renovations	2	3	P.002010	6-Substantial Completion	N/A	12/31/2020	11/12/2021	9/13/2024	8/29/2023	Note 4		
297	Watkins ES - SMART Program Renovations	1	5	P.002074	9-Closed	N/A	9/30/2020	10/26/2020	12/18/2023	10/14/2021	Note 4		
298	Welleby ES - Roofing Building 1, 2, 4, 5, 6, & Walkways - SMART Program	5	Note 3	P.002114-RC1	7-Final Completion	N/A	9/30/2020	7/1/2021	3/21/2025	6/12/2023	Note 4		
299	Welleby ES - SMART Program Renovations	5	5	P.002114	5B-Construction	N/A	9/30/2020	7/1/2021	3/21/2025	12/31/2023	Note 4		
300	West Broward HS - SMART HVAC Improvements	2	5	P.002087	9-Closed	Q2 2019	3/31/2020	4/17/2019	12/31/2020	6/30/2021			



**Broward County Public Schools**  
**SMART Program Schedule Comparison**  
**November 2023**  
**Page 7 of 7**

**Data Sources:**

- A Data obtained from the "Substantial Completion - All Baselines" report in e-Builder (as of November 8, 2023)
- B Data obtained from CBRE-Heery's "Milestone Schedule Baseline"
- C Data obtained from the BOC's August 2016 "Smart Program Quarterly Update"

Index	Project Name	B		Project Number	Project Phase	C	A				Substantial Completion Date in e-Builder	Notes
		District	Program Year				BOC Planning Schedule (Q4 2016) <i>Note 1</i>	Heery Baseline Schedule (June 2017) <i>Note 2</i>	Heery Rebaseline (November 2018)	AECOM Rebaseline (December 2020)		
301	West Hollywood ES - SMART Program Renovations	1	2	P.001794	6-Substantial Completion	Q4 2018	3/31/2019	3/8/2020	5/4/2021	6/15/2023		
302	Westchester ES - SMART Program Renovations	6	2	P.001823	5B-Construction	Q3 2019	6/30/2019	11/22/2020	12/3/2021	1/31/2024		
303	Western HS - SMART Program Renovations	6	4	P.001967	5A-Construction	N/A	3/31/2020	4/30/2022	9/12/2025	9/1/2025	<i>Note 4</i>	
304	Western HS - SMART Program Renovations (Culinary Lab)	6	<i>Note 3</i>	P.001967-CUL	6-Substantial Completion	N/A	3/31/2020	4/30/2022	9/12/2025	6/24/2021	<i>Note 4</i>	
305	Westglades MS - SMART Program Renovations	4	5	P.002131	5B-Construction	N/A	9/30/2020	2/13/2022	5/6/2024	10/31/2023	<i>Note 4</i>	
306	Westpine MS - SMART Program Renovations	5	4	P.002043	5B-Construction	N/A	6/30/2020	8/11/2021	3/10/2023	12/31/2023	<i>Note 4</i>	
307	Westwood Heights ES - SMART Program Renovations	3	2	P.001993	9-Closed	Q2 2018	6/30/2019	5/20/2020	8/5/2020	10/9/2020		
308	Whiddon-Rogers Education Center - SMART GOB Renovations	3	1	P.001711	5B-Construction	Q4 2018	9/30/2019	2/24/2021	11/14/2023	8/2/2024		
309	Whispering Pines Education Center - SMART Program Renovations	2	5	P.002089	5B-Construction	N/A	9/30/2020	2/9/2021	5/5/2025	5/4/2025	<i>Note 4</i>	
310	William E. Dandy MS - SMART Program Renovations	5	3	P.001900	5B-Construction	N/A	12/31/2019	4/21/2021	3/23/2023	8/10/2024	<i>Note 4</i>	
311	Wilton Manors ES - SMART Program Renovations	3	4	P.001917	5B-Construction	N/A	12/31/2019	9/7/2021	8/18/2025	2/20/2025	<i>Note 4</i>	
312	Wingate Oaks Center - SMART 4 Modular Classrooms	5	<i>Note 3</i>	P.002843	8-Financial Closeout	N/A	N/A	N/A	N/A	4/29/2022	<i>Note 5</i>	
313	Wingate Oaks Center - SMART Program Renovations	5	1	P.001741	5B-Construction	Q4 2018	3/31/2019	7/16/2020	6/9/2023	12/31/2023		
314	Winston Park ES - SMART Program Renovations	7	4	P.001981	5B-Construction	N/A	6/30/2020	6/10/2021	4/29/2022	12/31/2024	<i>Note 4</i>	

**Notes Legend**

<i>Note 1</i>	Substantial completion dates were not included within the BOC "Planning Schedules". The quarter/year listed in the matrix above shows the end of the "Construction" phase.
<i>Note 2</i>	According to the CPCM, the substantial completion milestone was presented in quarter/year format within CBRE-Heery's June 2017 schedule. The date shown in the matrix above is the last date of the quarter.
<i>Note 3</i>	Project number was not included in CBRE-Heery's "Milestone Schedule Baseline".
<i>Note 4</i>	Project was not included in the BOC's August 2016 "SMART Program Quarterly Update".
<i>Note 5</i>	Project was not included within CBRE-Heery or AECOM baseline schedules (through December 2020).